

Date: _____

Caravan Annual Service Schedule

Work is carried out in accordance with the latest AWS Standard Working Procedures.

Name: _____

Address: _____

Tel: _____ Mobile: _____

Caravan Make & Model: _____

VIN: _____

**Wensum
Caravan
Services Ltd**



Tel: 01328 878306
Mob: 07879 494759
Web: www.wensumcaravan.co.uk
E-Mail: enquiries@wensumcaravan.co.uk

<u>Gas Supply & Appliances</u>				<u>Flue Gas Analysis CO/CO2 Ratio</u>				<u>Chassis & Running Gear</u>			
Check LPG sticker & gas locker box				Space Heater				Check operation & grease corner steadies			
Check Hoses (date and condition)				Water Heater				Check & lubricate jockey wheel			
Check regulator, cylinder & carry out let-by test				Fridge				Check positioning & condition of breakaway cable			
Carry out soundness check on system				Oven				Check hand brake, rods, cables & supports			
Check operation of: space heater, ignition, flame & FFD				<u>Water System</u>				Check operation & grease overrun piston			
Check operation of: water heater, ignition, flame & FFD				Check operation of water pump				Check chassis condition, security & body attachment			
Check operation of: fridge, ignition, flame & FFD				Check operation of taps & shower fittings				Check coupling head & safety catch			
Fridge not serviced unless requested				Check water inlet housing & change filter if required				Remove drums, inspect bearings & seals			
Check operation of: grill, hob & oven, ignition, flame & FFD				Check toilet blade, flush operation & condition of seal				Adjust brakes commencing at drums			
Carbon monoxide test				Check operation of & adjust pressure switch if required				Torque wheel nuts/studs to manufactures settings			
Gas dispersal holes: check for blockages				Check drain plugs for seal & operation				Visual check of cables/pipes & flooring			
Working Pressure		mbar		Standing Pressure		mbar		<u>Tyres</u>			
Check tyres for wear, damage, age & pressure				<u>Front Axle</u>				<u>Rear Axle</u>		<u>Spare</u>	
Torque settings	Hub	Nm	Wheel	Nm	Tread depth	L mm	R mm	L mm	R mm	mm	
Check spare wheel carrier for operation & lubricate				Pressure	L psi	R psi	L psi	R psi	psi		

<u>Bodywork/Interior</u>				<u>Electrical System</u>							
Damp test (see report overleaf)				Check 12n & 12s plugs/ 13 pin plug				Check awning light			
Check floor for delamination				Check road lights & reflectors				Check Battery charge, charger, inlet socket & hook up cable (where available)			
Check cupboard stays, catches & hinges				Check operation of RCD, MCB & earth bonding				Charger	Volts	Battery	Volts
Check window stays, catches & seals				Test 13 Amp sockets, wiring & fixed connections				Check condition & security of smoke & CO alarms			
Check operation of door locks & hinges				Visual check of wiring				Check condition, type & expiry date of fire extinguisher			



Check operation of roof lights		Tests 12 volt circuit and fuses				Check operation, function & safety of DIY additions		
Check all interior doors, bed lockers & hinges		Check interior lighting				<u>Post Service Checks - Torque settings</u>		
Check blinds and screens		Check blown air system						
Check exterior lockers, locks, hinges & panels		Check mains operation on cooker		amps		AL-KO	One shot nuts	280 Nm +/- 10
Check grab rails & body attachments		Check 240v operation of fridge		amps			Stabiliser hitch bolts	139 Nm
Check fixed ventilation openings for free air flow		Microwave		amps		BPW	One shot nut	280 Nm
Check all exterior trims and inserts		Check 240v operation of water heater		amps		Wheel nuts	Alloy	115 Nm
Check exterior sealants		Check 240v operation of space heater					Steel	98 Nm
		500W amps	1000W amps	2000W amps		Tread depth	Min 1.6mm over the central three quarters of the tyre	

This service report only relates to the condition of the above mentioned caravan at the time of completion of the service. It should not be regarded as evidence of the condition of the items at any other time. Guarantee or warranty is not offered or implied in any way.